

PROJECT PROFILE	
<b>Name of the Work</b>	UPGRADATION OF GOVT. ITI KOYILANDY ON PAR WITH INTERNATIONAL STANDARDS
<b>Description</b>	It aims in providing Modern facilities in campus including International standard roads, pathways, gardens, lighting etc. Construction of a new Main building G+2 with Smart Class Rooms with integrated provisions for learning including modernized IT ready classrooms. The new Main building serves as an upgraded Administration Block for the Institute with all facilities ready to welcome International guests, Multinational Companies for setting up Production Centres.
<b>Components</b>	1.MAIN BUILDING CIVIL WORKS 2 MAIN BUILDING ELECTRICAL WORKS 3 FRONT GATE WITH SECURITY CABIN CIVIL WORKS 4 FRONT GATE WITH SECURITY CABIN M and E WORKS 5 COMPOUND WALL 6 ROADS AND ANCILLARY WORKS 7 LAND DEVELOPMENT FOR MAIN BUILDING AND PLAYGROUND 8 EXTERNAL WATER SUPPLY 9 EXTERNAL SEWERAGE SYSTEM 10 RAINWATER DRAINAGE 11 FAÇADE IMPROVEMENT OF EXISTING BUILDINGS 12 ELV SYSTEM 13 LIGHTNING PROTECTION 14 EXTERNAL LIGHTING 15 MAIN BUILDING HVAC SYSTEM 16 EXISTING CLASSROOMS CONVERTED TO SMART CLASSROOMS 17 FURNITURE FOR MAIN BUILDING 18 MAIN BUILDING FIRE PROTECTION SYSTEM 19 NEW SMART CLASSROOM ELV WORKS 20 EXISTING SMART CLASSROOM ELECTRICAL, ELV WORKS 21 DG SET AND PANELS - ELECTRICAL WORKS 22 SIGNAGE AND BOARDS 23 DEMOLITION OF DILAPIDATED WORKSHOP
<b>District</b>	KOZHIKODE
<b>Constituency</b>	KOYILANDY
<b>Department</b>	KASE
<b>Funding Agency</b>	KIIFB
<b>Name of the Project Co-ordinator</b>	SARATH S R
<b>Name of the Project Engineer</b>	BIBIN GIRI
<b>Name of the Contractor</b>	M/S ULCCS LTD
<b>AS Order No. &amp; Date</b>	GO (Rt) No. 1568/2016/Lbr dated 23-12-2016
<b>AS Amount (₹)</b>	12,06,00,000 (PHASE I & II)
<b>TS Order No. &amp; Date</b>	KASE-20/2016 dated 27-12-2019

<b>TS Amount (₹)</b>	41,599,000.00
<b>Revised AS (if any)</b>	NIL
<b>Agreement No. &amp; Date</b>	KASE-2093/2019-1(20-21)
<b>Accepted PAC</b>	42,286,066.00
<b>Duration of Project</b>	12 Months
<b>Site Handover Date</b>	8/14/2020
<b>Scheduled Date of Completion</b>	8/13/2021
<b>Extended T.O.C. (if any)</b>	NIL
<b>Total Bill Submitted (₹)</b>	Rs 52,57,968.60
<b>Total Bill Paid (₹)</b>	NIL